EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and Construction of drains at vikasa layout in ward No- 01 of yelahanka Sub Division.
2	Amount of Work Portion	Rs.4600000.00
3	Estimated Cost	Rs.4600000.00
4	Name of Contractor	Technical Manager (west) KRIDL.
5	Agreement No	EE(YNK.D)tend-/W.O/11/2014-15 date 5-1-2015.
6	No and date under which work order issued	EE(YNK.D)tend-/W.O/11/2014-15 date 5-1-2015.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	4/4/2015
9	Date of receipt of application in the sub division office	4/4/2015
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work Excavation and laying 1:4:8 concrete for bed
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	120 days (4/4/2015 to 30/7/15)
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	120 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

Chief Engineer
Yelahanka Zone Bangalore-64
Bruhath Bangalore Mahanagara
Palike Bangalore-92

for the delay period